

Site Walk Quick Reference

Data date 10 Sept 2026

Al Khumrah Infrastructure Package · BOH-INF-014

Carry this on site. Everything below is what you get asked to recall standing next to the work.

EMERGENCY · 999 · site control +966 55 019 4477

Site clinic — Gate 2, Portakabin C3 | Assembly Point A — north of the batching plant | Nearest hospital: Al Khumrah General, 8 km / 14 min

Project at a glance

Client	Bohio Systems LTD	Contractor	Nesma & Partners
Consultant	Khatib & Alami	Location	Al Khumrah, South Jeddah
Contract	SAR 48.6m · FIDIC Red Book 1999	Period	12 Jan 2026 → 04 Mar 2027
Progress	38.4% complete · 4.2% behind baseline	Data date	10 Sept 2026

Buried services — check before you break ground

Service	Location	Depth	Owner	Rule on site
Existing 11kV STC cable	Ch 0+180, west verge	1.1 m	Saudi Electricity	Hand-dig within 500 mm. Cable-avoidance tool mandatory.
Existing 300 mm water main	Ch 0+450 crossing	1.6 m	NWC	Do not expose without NWC attendance.
Unrecorded 160 mm duct	Ch 0+610	0.8 m	Unknown	RFI-018 open. Hand-dig only.
Fibre backbone	Ch 0+050 east verge	0.9 m	STC	Marked with tape, keep 1 m clear.

Permits to work

Permit	Ref	Area	Valid to	Status
Excavation permit	PTW-2209	Ductbank ch 0+200–0+500	16 Sept 2026	Valid
Road closure	MUN-4471	Al Khumrah Rd southbound	21 Sept 2026	Valid
Hot works	PTW-2213	Substation plinth	11 Sept 2026	Expires tomorrow
Confined space	PTW-2215	MH-12 drainage chamber	14 Sept 2026	Valid
HV isolation	—	Substation tie-in	—	Not yet applied

Who to call

Name	Role	Company	Phone
Yousef Al-Harbi	Project Manager	Nesma & Partners	+966 55 214 8890
Sara Al-Otaibi	Site Engineer (Civils)	Nesma & Partners	+966 55 331 7742
Rami Haddad	Site Engineer (Elec.)	Nesma & Partners	+966 56 908 1123
Mohammed Zahrani	QA/QC Manager	Nesma & Partners	+966 50 774 2210
Elena Marquez	Resident Engineer	Khatib & Alami	+966 54 662 0091
Khalid Saleh	HSE Officer	Nesma & Partners	+966 55 019 4477
Matteo Bevilacqua	Planner / PM	Bohio Systems	+966 57 440 3312

Levels & setting out			
Location	Type	Level	Note
Grid C4	Formation level	+12.350 m	Lowered 150 mm per RFI-011
Grid D2	Formation level	+12.500 m	As drawing C-210 Rev C
MH-12	Invert level	+9.820 m	Storm, DN400 outfall
MH-13	Invert level	+9.640 m	Storm, 1:200 fall to outfall
Ch 0+320	Ductbank soffit	+11.100 m	Clash zone — see RFI-014
Substation	Plinth FFL	+13.000 m	E-540 Rev B
Road ch 0+000	Finished road lvl	+13.250 m	Tie-in to existing

All levels to project datum, tied to the site TBM at Gate 2 (+13.412 m).

Drawing register — are you on the latest revision?				
No.	Title	Rev	Issued	Status
C-101	Site Layout & Setting Out	Rev D	28 Aug 2026	Approved
C-210	Earthworks & Formation Levels	Rev C	14 Aug 2026	Approved
C-320	Stormwater Drainage Layout	Rev F	02 Sept 2026	Approved
C-321	Drainage Longitudinal Sections	Rev E	02 Sept 2026	Approved
C-410	Sewerage & Water Network	Rev C	19 Aug 2026	Approved
E-510	Electrical Ductbank Layout	Rev G	06 Sept 2026	Approved
E-511	Ductbank Typical Sections	Rev D	06 Sept 2026	Approved
E-540	Substation Plinth & Earthing	Rev B	24 Aug 2026	For construction
T-610	Telecoms & Fibre Duct Routes	Rev B	11 Aug 2026	Approved
R-710	Road Sub-base, Kerbs & Surfacing	Rev E	01 Sept 2026	Approved
L-810	Street Lighting Layout	Rev A	30 Jul 2026	Under review
L-910	Landscaping & Public Realm	Rev A	22 Jul 2026	Under review

Spec thresholds you get asked for		
Sec.	Subject	Requirement
02300	Earthworks	Fill in 250 mm layers, min 95% MDD (AASHTO T-180).
02320	Trench Backfill	Bedding 150 mm sand; surround 300 mm above crown; 95% MDD.
02510	Water Networks	HDPE PE100 PN16. Pressure test 1.5× working, hold 2 h.
02630	Stormwater Drainage	uPVC SN8. Max deflection 5%. CCTV survey before handover.
02740	Asphalt Surfacing	Binder 60 mm, wearing 40 mm. Compaction 96–100% Marshall.
02750	Road Sub-base	Type 1 crushed, 300 mm compacted, CBR ≥ 80%, 95% MDD.
16050	Electrical Ductbank	Concrete surround C25/30, 75 mm cover, red oxide dye.
16400	Street Lighting	10 m columns @ 32 m spacing, 8 m³ base, 30 lux average.

OPEN NON-CONFORMANCE · FDT-120 failed

Ch 0+320–0+380 sub-base at 93.1% MDD against a ≥95% spec. Re-work and re-test before anything is laid over it.

Test results						
Ref	Type	Location	Date	Result	Value	Spec
FDT-118	Field density	Ch 0+200–0+260 sub-base	08 Sept	Pass	96.4% MDD	≥95%
FDT-119	Field density	Ch 0+260–0+320 sub-base	09 Sept	Pass	95.8% MDD	≥95%
FDT-120	Field density	Ch 0+320–0+380 sub-base	09 Sept	FAIL	93.1% MDD	≥95%
CUB-064	Concrete cube 28-d	Ductbank surround 0+200	05 Sept	Pass	32.4 MPa	C25/30
CUB-067	Concrete cube 7-d	Substation plinth	08 Sept	Pass	24.1 MPa	≥20 MPa
PRS-022	Pressure test	Water main 0+000–0+300	07 Sept	Pass	24 bar / 2 h	1.5× working

Open RFIs & holds					
RFI	Subject	Status	Due	Effect on site	
RFI-014	Ductbank crossing over storm line at ch 0+320	Open	due 12 Sept	Holding pour at ch 0+300–0+340.	
RFI-016	Kerb radius at the roundabout approach	Open	due 15 Sept	Awaiting consultant.	
RFI-017	Substation earthing grid conductor size	Answered	due 16 Sept	Use 95 mm² bare copper; E-540 Rev B applies.	
RFI-018	Unrecorded 160 mm service at ch 0+610	Open	due 18 Sept	Awaiting utility trace. Hand-dig only.	

Flagged delays — from the purchasing system			
Item	Risk	Slip	Why
[light] Street Lighting	Critical	+20 d	No PO raised — 35 d lead time vs 18 d to need-by.
[duct] Ductbank & S/S	Critical	+10 d	PO-4471 stuck in approval 6 d against a 3 d SLA.
[sub] Sub-base & Kerbs	At risk	+5 d	PO-4468 vendor promised after the need-by date.
[water] Sewerage & Water	Watch	—	PO-4470 lands 1 d before need-by. No float.
[asph] Asphalt & Surfacing	Watch	—	PO-4482 still draft; mix design MS-063 rejected.

Quantities & progress			
Item	Contract qty	Unit	Installed
Bulk excavation	48,500	m³	92%
Sub-base Type 1	3,800	t	18%
uPVC DN400 storm pipe	900	m	41%
HDPE DN250 water main	1,400	m	12%
11kV XLPE cable	1,200	m	0%
Fibre subduct 4-way	2,200	m	0%
Asphalt binder+wearing	2,600	t	0%
LED columns 10 m	64	no.	0%

Hold points — check these before you proceed	
Before a concrete pour	Rebar & blinding inspected · formwork checked · no open RFI on the section · excavation permit valid · mix to spec 16050 (C25/30, 75 mm cover, red oxide dye)
Before backfilling a trench	Passing density test on the section · pipe deflection <5% · bedding 150 mm sand · surround 300 mm above crown · consultant signed the inspection request
Before laying sub-base	Formation level checked against C-210 Rev C · formation proof-rolled · no soft spots · CBR ≥ 80% on the imported material
Before surfacing	Sub-base at ≥95% MDD · levels & falls checked · kerbs set and cured · mix design approved (MS-063 currently REJECTED — resubmit first)
Before energising / HV tie-in	HV isolation permit issued (NOT YET APPLIED) · earthing grid to E-540 Rev B, 95 mm² bare copper · cable tests witnessed · SEC attendance booked
Before any excavation	Permit to dig valid · services traced & marked · cable-avoidance tool on site · hand-dig within 500 mm of a known service

Tolerances & thresholds		
Item	Tolerance	Note
Compaction — fill	≥95% MDD (AASHTO T-180)	250 mm max layers
Compaction — sub-base	≥95% MDD, CBR ≥80%	300 mm compacted
Asphalt compaction	96–100% Marshall	binder 60 mm / wearing 40 mm
Pipe deflection (uPVC)	5% maximum	SN8, CCTV before handover
Concrete cover to duct	75 mm	C25/30, red oxide dye
Water main pressure	1.5× working, hold 2 h	HDPE PE100 PN16
Lighting spacing	32 m centres, 30 lux avg	10 m columns, 8 m³ base

Inspection & sign-off	
Raise the inspection request	Mohammed Zahrani (QA/QC) — +966 50 774 2210
Witness & approve	Elena Marquez (Resident Engineer) — +966 54 662 0091
Notice for a witnessed test	24 hours
Failed test	Re-work, re-test, then re-submit. Do not cover up.
Raise an RFI	Through the PM — typical response window 7–10 days
Material submittal	Approved before delivery. MS-063 asphalt mix is REJECTED.

Schedule board — items, owners & locations					
Item	Owner	Timeline	Prog.	Location	Drawing
[earth] Earthworks & Bulk Excavation	Sara Al-Otaibi	12 Jan → 28 Aug	92%	Ch 0+000–0+800	C-210 Rev C
[drain] Stormwater & Drainage	Sara Al-Otaibi	03 Aug → 30 Sept	41%	Ch 0+000–0+620	C-320 Rev F
[water] Sewerage & Water Networks	Sara Al-Otaibi	18 Aug → 21 Oct	12%	Ch 0+000–0+900	C-410 Rev C
[duct] Electrical Ductbank & S/S	Rami Haddad	25 Aug → 18 Nov	22%	Ch 0+200–0+500	E-510 Rev G
[tele] Telecoms & Fibre Ducts	Rami Haddad	14 Sept → 12 Nov	0%	Ch 0+050–0+700	T-610 Rev B
[sub] Road Sub-base & Kerbs	Sara Al-Otaibi	01 Sept → 30 Oct	18%	Ch 0+200–0+800	R-710 Rev E
[asph] Asphalt & Surfacing	Unassigned	20 Oct → 22 Dec	0%	Ch 0+000–0+900	R-710 Rev E
[light] Street Lighting	Unassigned	05 Nov → 20 Jan	0%	Ch 0+000–0+900	L-810 Rev A
[land] Landscaping & Public Realm	Unassigned	01 Dec → 20 Feb	0%	Public realm	L-910 Rev A

Access, hours & logistics	
Delivery gate	Gate 2 (Al Khumrah Road) — deliveries 06:00–16:00
Working hours	Sat–Thu 06:00–18:00. Fri closed. Night works need 48 h notice.
Laydown	Laydown B, east of the substation plot
Haul route	Internal haul road via chainage 0+450
Concrete	On-site batching plant — 40 m³/h, 90 min max haul to pour
Visitors	Park at Gate 1, sign in at the security cabin
PPE	Hard hat, hi-vis, steel toe, eye protection. Gloves for rebar and kerb laying.
Permit needed for	Hot works · confined space · excavation >1.2 m · live LV/HV · lifting ops
Toolbox talk	06:15 daily at the muster hut
Last incident	27 days ago — minor hand laceration, kerb handling

Ask the site agent on WhatsApp

Ask anything	“what’s late” · “invert level of MH-12” · “any failed tests” · “where is PO-4471”
Site walk	“what am I looking at here” · “can I pour here” · “can I cover this up”
Read the board	“show me everything on the ductbank” · “who owns the drainage” · “what files are on it”
Write the board	“set the ductbank status to done” · “assign the ductbank to Rami” · “set progress to 45%”
Report progress	Just say what happened — “sub-base at ch 0+400 compacted and accepted”. It logs and moves the status.
Send evidence	Send a photo or PDF. It attaches to the item’s Files tab on Monday.
Voice notes	Record in English or Arabic. It transcribes, then acts on the transcript.

Abbreviations

MDD	Maximum dry density	CBR	California bearing ratio
FDT	Field density test	NCR	Non-conformance report
RFI	Request for information	PTW	Permit to work
IL	Invert level	FFL	Finished floor level
TBM	Temporary benchmark	Ch	Chainage (metres along the route)
SEC	Saudi Electricity Company	NWC	National Water Company
PO	Purchase order	MS	Material submittal