

Site Walk Quick Reference

Data date 10 Sept 2026

Al Khumrah Infrastructure Package · BOH-INF-014

Carry this on site. Everything below is what you get asked to recall standing next to the work.

EMERGENCY · 999 · site control +966 55 019 4477

Site clinic — Gate 2, Portakabin C3 | Assembly Point A — north of the batching plant | Nearest hospital: Al Khumrah General, 8 km / 14 min

Project at a glance

Client	Bohio Systems LTD	Contractor	Nesma & Partners
Consultant	Khatib & Alami	Location	Al Khumrah, South Jeddah
Contract	SAR 48.6m · FIDIC Red Book 1999	Period	12 Jan 2026 → 04 Mar 2027
Progress	38.4% complete · 4.2% behind baseline	Data date	10 Sept 2026

Buried services — check before you break ground

Service	Location	Depth	Owner	Rule on site
Existing 11kV STC cable	Ch 0+180, west verge	1.1 m	Saudi Electricity	Hand-dig within 500 mm. Cable-avoidance tool mandatory.
Existing 300 mm water main	Ch 0+450 crossing	1.6 m	NWC	Do not expose without NWC attendance.
Unrecorded 160 mm duct	Ch 0+610	0.8 m	Unknown	RFI-018 open. Hand-dig only.
Fibre backbone	Ch 0+050 east verge	0.9 m	STC	Marked with tape, keep 1 m clear.

Permits to work

Permit	Ref	Area	Valid to	Status
Excavation permit	PTW-2209	Ductbank ch 0+200–0+500	16 Sept 2026	Valid
Road closure	MUN-4471	Al Khumrah Rd southbound	21 Sept 2026	Valid
Hot works	PTW-2213	Substation plinth	11 Sept 2026	Expires tomorrow
Confined space	PTW-2215	MH-12 drainage chamber	14 Sept 2026	Valid
HV isolation	—	Substation tie-in	—	Not yet applied

Who to call

Name	Role	Company	Phone
Yousef Al-Harbi	Project Manager	Nesma & Partners	+966 55 214 8890
Sara Al-Otaibi	Site Engineer (Civils)	Nesma & Partners	+966 55 331 7742
Rami Haddad	Site Engineer (Elec.)	Nesma & Partners	+966 56 908 1123
Mohammed Zahrani	QA/QC Manager	Nesma & Partners	+966 50 774 2210
Elena Marquez	Resident Engineer	Khatib & Alami	+966 54 662 0091
Khalid Saleh	HSE Officer	Nesma & Partners	+966 55 019 4477
Matteo Bevilacqua	Planner / PM	Bohio Systems	+966 57 440 3312

Levels & setting out			
Location	Type	Level	Note
Grid C4	Formation level	+12.350 m	Lowered 150 mm per RFI-011
Grid D2	Formation level	+12.500 m	As drawing C-210 Rev C
MH-12	Invert level	+9.820 m	Storm, DN400 outfall
MH-13	Invert level	+9.640 m	Storm, 1:200 fall to outfall
Ch 0+320	Ductbank soffit	+11.100 m	Clash zone — see RFI-014
Substation	Plinth FFL	+13.000 m	E-540 Rev B
Road ch 0+000	Finished road lvl	+13.250 m	Tie-in to existing

All levels to project datum, tied to the site TBM at Gate 2 (+13.412 m).

Drawing register — are you on the latest revision?				
No.	Title	Rev	Issued	Status
C-101	Site Layout & Setting Out	Rev D	28 Aug 2026	Approved
C-210	Earthworks & Formation Levels	Rev C	14 Aug 2026	Approved
C-320	Stormwater Drainage Layout	Rev F	02 Sept 2026	Approved
C-321	Drainage Longitudinal Sections	Rev E	02 Sept 2026	Approved
C-410	Sewerage & Water Network	Rev C	19 Aug 2026	Approved
E-510	Electrical Ductbank Layout	Rev G	06 Sept 2026	Approved
E-511	Ductbank Typical Sections	Rev D	06 Sept 2026	Approved
E-540	Substation Plinth & Earthing	Rev B	24 Aug 2026	For construction
T-610	Telecoms & Fibre Duct Routes	Rev B	11 Aug 2026	Approved
R-710	Road Sub-base, Kerbs & Surfacing	Rev E	01 Sept 2026	Approved
L-810	Street Lighting Layout	Rev A	30 Jul 2026	Under review
L-910	Landscaping & Public Realm	Rev A	22 Jul 2026	Under review

Spec thresholds you get asked for		
Sec.	Subject	Requirement
02300	Earthworks	Fill in 250 mm layers, min 95% MDD (AASHTO T-180).
02320	Trench Backfill	Bedding 150 mm sand; surround 300 mm above crown; 95% MDD.
02510	Water Networks	HDPE PE100 PN16. Pressure test 1.5× working, hold 2 h.
02630	Stormwater Drainage	uPVC SN8. Max deflection 5%. CCTV survey before handover.
02740	Asphalt Surfacing	Binder 60 mm, wearing 40 mm. Compaction 96–100% Marshall.
02750	Road Sub-base	Type 1 crushed, 300 mm compacted, CBR ≥ 80%, 95% MDD.
16050	Electrical Ductbank	Concrete surround C25/30, 75 mm cover, red oxide dye.
16400	Street Lighting	10 m columns @ 32 m spacing, 8 m³ base, 30 lux average.

OPEN NON-CONFORMANCE · FDT-120 failed

Ch 0+320–0+380 sub-base at 93.1% MDD against a ≥95% spec. Re-work and re-test before anything is laid over it.

Test results						
Ref	Type	Location	Date	Result	Value	Spec
FDT-118	Field density	Ch 0+200–0+260 sub-base	08 Sept	Pass	96.4% MDD	≥95%
FDT-119	Field density	Ch 0+260–0+320 sub-base	09 Sept	Pass	95.8% MDD	≥95%
FDT-120	Field density	Ch 0+320–0+380 sub-base	09 Sept	FAIL	93.1% MDD	≥95%
CUB-064	Concrete cube 28-d	Ductbank surround 0+200	05 Sept	Pass	32.4 MPa	C25/30
CUB-067	Concrete cube 7-d	Substation plinth	08 Sept	Pass	24.1 MPa	≥20 MPa
PRS-022	Pressure test	Water main 0+000–0+300	07 Sept	Pass	24 bar / 2 h	1.5× working

Open RFIs & holds					
RFI	Subject	Status	Due	Effect on site	
RFI-014	Ductbank crossing over storm line at ch 0+320	Open	due 12 Sept	Holding pour at ch 0+300–0+340.	
RFI-016	Kerb radius at the roundabout approach	Open	due 15 Sept	Awaiting consultant.	
RFI-017	Substation earthing grid conductor size	Answered	due 16 Sept	Use 95 mm² bare copper; E-540 Rev B applies.	
RFI-018	Unrecorded 160 mm service at ch 0+610	Open	due 18 Sept	Awaiting utility trace. Hand-dig only.	

Flagged delays — from the purchasing system			
Item	Risk	Slip	Why
[light] Street Lighting	Critical	+20 d	No PO raised — 35 d lead time vs 18 d to need-by.
[duct] Ductbank & S/S	Critical	+10 d	PO-4471 stuck in approval 6 d against a 3 d SLA.
[sub] Sub-base & Kerbs	At risk	+5 d	PO-4468 vendor promised after the need-by date.
[water] Sewerage & Water	Watch	—	PO-4470 lands 1 d before need-by. No float.
[asph] Asphalt & Surfacing	Watch	—	PO-4482 still draft; mix design MS-063 rejected.

Quantities & progress			
Item	Contract qty	Unit	Installed
Bulk excavation	48,500	m³	92%
Sub-base Type 1	3,800	t	18%
uPVC DN400 storm pipe	900	m	41%
HDPE DN250 water main	1,400	m	12%
11kV XLPE cable	1,200	m	0%
Fibre subduct 4-way	2,200	m	0%
Asphalt binder+wearing	2,600	t	0%
LED columns 10 m	64	no.	0%

Access, hours & logistics	
Delivery gate	Gate 2 (Al Khumrah Road) — deliveries 06:00–16:00
Working hours	Sat–Thu 06:00–18:00. Fri closed. Night works need 48 h notice.
Laydown	Laydown B, east of the substation plot
Haul route	Internal haul road via chainage 0+450
Concrete	On-site batching plant — 40 m³/h, 90 min max haul to pour
Visitors	Park at Gate 1, sign in at the security cabin
PPE	Hard hat, hi-vis, steel toe, eye protection. Gloves for rebar and kerb laying.
Permit needed for	Hot works · confined space · excavation >1.2 m · live LV/HV · lifting ops
Toolbox talk	06:15 daily at the muster hut
Last incident	27 days ago — minor hand laceration, kerb handling