

DEVELOPMENT STATUS REPORT

Marina Tower - July 2026

Prepared by Turner International (Project Management)

1. Programme

Physical completion	42%
Baseline programme	30 months
Target completion	Mar 2028
Critical path	Superstructure -> facade -> fit-out
Float on critical path	Nil

2. Milestones

Milestone	Baseline	Forecast	Variance
Topping out	Q3 2026	Q3 2026	On time
Facade complete	Q2 2027	Q3 2027	1 quarter late
Practical completion	Mar 2028	Mar 2028	On time

3. Cost

Sanctioned budget	SAR 980M
Anticipated final cost	SAR 992M (+1.2%)
Contingency remaining	SAR 50.5M

4. Open variations

- VO-019 MEP riser reroute - SAR 1.8M - under review
- VO-021 Lobby stone upgrade - SAR 2.2M - under review

5. Acceleration options

Three months can be recovered for approximately SAR 4.05M by releasing the facade package early (1.5 months) and running parallel fit-out crews (1.5 months). See the acceleration analysis for detail.