



Cost-to-Complete Report - Apr 2026

PDF 16 pp Turner International

**Turner International Project & Cost Management COST-TO-COMPLETE
REPORT Marina Tower Corniche, Doha Reporting period April 2026
Cost centre PRJ-MAR-2026 Issued to Bohio RE Fund II 16 pages**

1 EXECUTIVE SUMMARY

The project is 42% physically complete against 44% programmed - two points behind, with a recovery plan agreed with the contractor and tracked weekly. The anticipated final cost is SAR 992.0M against a sanctioned budget of SAR 980.0M, an overrun of SAR 12.0M (+1.2%). Two variations remain pending and sit outside the anticipated final cost; if both are certified as submitted the overrun would rise to approximately 2.0%.

2 COST POSITION

Line | SAR M | % of budget
Sanctioned budget | 980.0 | 100.0%
Committed to date | 740.0 | 75.5%
Actual expenditure to date | 583.4 | 59.5%
Forecast cost to complete | 408.6 | 41.7%
Anticipated final cost | 992.0 | 101.2%
Variance to sanctioned budget | +12.0 | +1.2%

3 PRINCIPAL CONTRACT

Main contractor Al-Bawani is engaged on a guaranteed maximum price of SAR 145.0M hard cost over a 30-month programme, with liquidated damages of SAR 85,000 per day. Construction commenced September 2025; handover is targeted for March 2028. The superstructure has reached Level 12 of 28.

4 DRIVERS OF THE OVERRUN

- Faade package - SAR 7.4M. Unitised curtain-wall pricing returned above budget on the re-tender; two of four bidders withdrew, reducing competitive tension.
- MEP re-coordination - SAR 3.1M. Clash resolution between the podium plant and the residential risers required rework of the Level 3 distribution.
- Marine works provisional sum - SAR 1.5M. Additional piling to the promenade edge following the ground investigation.

5 PENDING VARIATIONS (OUTSIDE AFC)

Ref | Description | Submitted (SAR M) | Status
VO-018 | Lobby specification uplift | 4.8 | Under assessment
VO-021 | Podium retail landlord works | 3.2 | Disputed - quantum

6 CONTINGENCY

Of the SAR 29.4M contingency sanctioned at financial close, SAR 21.1M has been drawn, leaving SAR 8.3M against a remaining 58% of the programme by value. We regard the residual contingency as thin and recommend the Board consider a supplementary allocation of SAR 10.0M at the next sanction review.

7 RECOMMENDATIONS

- Settle VO-021 by negotiation before it escalates to formal dispute; our assessment supports SAR 1.9M against the SAR 3.2M submitted.
- Re-baseline the programme to reflect the two-point slippage rather than continuing to report against a schedule the works no longer follow.
- Approve the supplementary contingency at the next sanction review; the current residual does not adequately cover the remaining faade and fit-out exposure.

Prepared by Turner International as independent cost manager. Figures are drawn from the SAP S/4HANA cost ledger on cost centre PRJ-MAR-2026 and reconciled to certified valuations to the reporting date.

Generated by Karaya from live zoning, market-comp and financial-model data. Internal use - verify key assumptions before presenting externally.