

CONTRACTOR	REPORTING PERIOD	DATA DATE	REPORT REF
Meridian Roads	September 2026	25/09/2026	MR-MD-2026-09

Progress summary

Sub-base complete and signed off; asphalt surfacing mobilized and underway.

WORK PACKAGE STATUS

WORK PACKAGE	PLANNED FINISH	PREV %	THIS PERIOD %	STATUS
Road Sub-base & Kerbing ID: sub	21 Aug 2026	72%	100%	Complete
South loop tie-ins cleared once drainage handed over. Final level survey passed 20 Sep.				
Asphalt & Surfacing ID: asph	16 Oct 2026	0%	8%	In progress
Binder course started on north spine 22 Sep. Plant secured; two-week weather window is the key risk.				

DIGITAL SUBMISSION — PASTE-READY (CSV: ID, % COMPLETE, ACTUAL START, ACTUAL FINISH)

sub, 100, 2026-06-22, 2026-09-20
asph, 8, 2026-09-22,

To load into Bohio Infrastructure PM: open the **Contractor Reports** tab, select **Meridian Roads**, set the report date to **25/09/2026**, paste the block above into the raw-report box, click **Parse into form**, then **Submit report**.